


Environmental Working Group

Monthly Report

May 2012

ENVIRONMENTAL WORKING GROUPRelationship Organizational Chart



- Weekly Environmental Working Group (EWG) and EWG/Kiewit Alarie, a Partnership (KAP) meetings.
 - The EWG review its Action Items that include priority permit reviews, and deliverables to the Mattagami Extensions Coordinating Committee (MECC).
 - ➤ KAP gives EWG a construction up date every week and discusses any upcoming issues and/or urgent permit reviews.
 - Specific items that were discussed are below.
- Inclusion of a First Nation perspective on the Cost Benefit Analysis of Mitigating and Reducing Spill in Adam Creek. MCFN and TTN are currently conducting community interviews. MCFN is also beginning to transcribe the interviews that have been completed.
- Review and compilation of comments on Environmental Effects Monitoring Workshop Report.
- Review of the Fish Habitat Assessment Report and Mercury in Fish Flesh Summary Report intended to fulfill EA Term and Condition 4b.
- The EWG presented the results of its review of KAPs Noise Control Plan and Waste Management Plan intended to fulfill EA Term and Condition 18 and 19 respectively, to the MECC. The MECC's subsequent decision was that Condition 18 and 19 had been met.
- MCFN and TTN members of the EWG held the first workshop for the historical text and map required for condition 2c on May 23 and 24. The workshop included Elders from both communities who shared their stories and experiences of living within the Moose River Basin. The Historical text now has a working title, "Peoples of the Moose River Basin." A follow up workshop is being planned for Sept 2012 as well as a MCFN-TTN youth workshop in July/August 2012.
- Obtaining proposals from potential candidates to facilitate the EWGs Team Building exercise.

ACTIONS TO BE COMPLETED in 2012

	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
EA Terms and Conditions Environmental Compliance Plan – EWG Review and												
Submission to MECC.												
EWG Environnemental Due Diligence Audit #2												
EWG present to the MECC the result of its review of the LMRP "Operations												
Report" (Condition 4(a) of EA T&Cs).												
EWG present to the MECC the result of its review of the "Fish Habitat			Date to be determined									
Assessment Report", and "Baseline Fish Methyl Mercury Report" (Condition 4b.												
of EA T&Cs) by Hatch.												
EWG present to the MECC the result of its review of the draft "Cost Benefit												
Analysis of Mitigating and Reducing Adam Creek Spill" (Condition 4(c) and (e) of												
EA T&Cs) by Hatch.												
EWG present to the MECC the "Waste Management Plan" (EA T&C 19).												
EWG present to the MECC "The Noise Protocol Plan" (Condition 18 of EA T&Cs).												
EWG present to the MECC "Environmental Monitoring Plan, Lower Mattagami												

	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
Development" (EA T&C 14).												
EWG present to the MECC the "Erosion Monitoring Plan" (EA T&C 6).												
EWG present to the MECC the "Evaluation of the Need to Conduct Terrestrial												
Habitat Restoration Downstream of Kipling" (EA T&C 5).												
Draft of Traditional Ecological Knowledge in relation to the Lower Mattagami												
River Project.												
EWG present to the MECC the results and recommendations of periodic re-												
evaluations (Condition 10 of EA T&Cs).												

Construction Little Long

- Concrete work is progressing well, with 1,135 m³ of concrete poured in the powerhouse and intake areas this month, bringing the total poured to date to 9,908 m³.
- Rebar and form work continues to progress at a good pace.
- One of the subcontractors (AFI Hydro) has been setting and aligning the draft tube stop log sill beams, side guides, and lintels.
- Work to begin repairs of the intake gate guides has started with scaffold erection completed in the intake gate well.
- Scroll case soffit shoring tower erection is advancing well (Figure 1).



Figure 1: Little Long Pit liner, scroll case shoring and stay ring

Harmon

- 1,313 m³ of concrete was poured in the powerhouse and intake areas this month, bringing the total poured to date to 4,811 m³ (Figure 2).
- Rebar and form work for the next intake and powerhouse pours are advancing.




Figure 2: Harmon Site Overview from the Cofferdam

Kipling

- Drill and grout work on Cell #2 and the shore tie-in is nearing completion.
- Drill and grout work on the Arc Cells is nearing completion.
- Post-tension anchors were installed on Cell #2.
- The dewatering system has been successfully set up and tested.
- Drill and blast of the Kipling Unit 3 pier was completed.
- The Unit 3 intake block wall removal is nearing completion (Figure 3).




Figure 3: Work on Unit 3 pier at Kipling

Smoky Falls

- 6,091 m3 of concrete was poured this month in the service bay, powerhouse, and intake areas, bringing the total poured to date to 30,842 m3 compared with a total volume planned of 135,905 m3.
- Eighteen other concrete pours are in various stages of work (form work started and/or rebar being installed) and progressing.
- The reconstruction of the Smoky Falls Unit 2 / Unit 3 bullnose was completed, and all six extensometers required for the rebuild were installed and grouted.
- The winter shelter removal was completed on May 9th.

- Wet tailrace drilling has been completed. Blasting will resume at the end of the fish window, on July 15th.
- The mud slabs for the permanent bridge abutments were successfully poured.
- A mud slab was poured for the East Gravity Dam, and grout curtain hole drilling for the East Gravity Dam is in progress.
- Work in the switchyard (concrete form work, rebar, pours, and backfilling) is progressing.



Figure 4: Smoky Falls Site Overview

Monthly Summary – May 2012

cours												
SPILLS												
No. of Spills:		15; Spill Reports 226-240 (see Figure 6 for LMRP spills breakdown).										
Classification of	Spills:	Project Classification										
		Minor – 15 Moderate – 0 M	Minor – 15 Moderate – 0 Major –0 To Water - 0									
		MOE Classification										
		Non-reportable - 15										
	Reportable to MOE											
	- Class C – 0											
		- Class B – 0										
		- Class A – 0										
Reportable Spill	<u>S</u>	<u>'</u>										
No. Quantity	/Product Spilled	Spill Site	Reason for being Reportable									
n/a n/a		n/a	n/a									
Project Classifica	ation (KAP)		MOE Classification									
Minor: ≤ 10L			Non-reportable: < 100L									
	veen 10L and 10	OL .	Reportable to MOE									
Major: ≥100L			 Class C - Less Seriou 									
•	•	able to the MOE	 Class B – Serious 									
(See Figure 7: K	AP Spills Respon	se Flowchart)	 Class A – Very Serious 									
Sediment Pond	Exceedance of E	ffluent Objective										
No. of	Location	ocation Mitigation Measures used										
Exceedance												
days recorded												
The increase in the NTU levels is due to heavy rain that occurr the previous night. KAP added Alum to the pond as a correction measure. 5 Smoky Falls The haffle curtains were installed on May 15th and are												
					(May 4, 8-11)		The baffle curtains were installed on May 15th and are					
					working well. KAP received a thunder shower and amount of rain on the 15th and discharge turbidity							
										did not increase.		
The increase in the turbidly was a result heavy rain as												
	the night of May 20 which											
1 (May 21) Little Long stirred the creek up, increasing the turbidity. As the i turbidity was due to the weather conditions and not												
						construction activities, no correct	ive measures were					
		implemented.										




Figure 6: Lower Mattagami River Project spills







Figure 7: KAP Spills Response Flowchart


PERMIT AND APPROVAL REVIEW						
No. Reviewed:	0	List:				
No. Sent to KAP:	0	List:				
Reports Review						
No. Reviewed for KAP	0	List:				
No. Sent to KAP	0	List:				
No. Reviewed for	5	List:	On-going:			
MECC			Cost Benefit Analysis of Mitigating and			
			Reducing Spill in Adam Creek.			
			Mercury in Fish Flesh Summary Report.			
			Fish Habitat Assessment Report			
No. Review	1	List:	Operation Overview Report.			
Completed			Waste Management Plan			
			Noise Control Plan			
REQUESTS FOR INFORMATION (RFIs)						
No. Reviewed:	0	List:	n/a			
No. Sent to KAP:	0	List:	n/a			
See figures 8 to 13 below for site location of the permits that have been or are pending approval.						


8 | P a g e














Issues and Concerns

• The EWG expressed concerns with the recommendations regarding the fish salvage operations were not being properly communicated to KAP.

Action Required: EWG to develop an EWG recommendation memo that will accurately document any recommendations discussed during EWG/KAP meetings.